

Activity ID	Activity Name	Original Duration	Start	Finish	2012																																							
					Jan 29					Feb 05					Feb 12					Feb 19					Feb 26					Mar 04					Mar 11									
					W	Th	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	Sat	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	Th	Fri	S	S
AREA #3 - 1504+72 to 1647+77																																												
SHERIDAN BLVD. to PERRY ST.																																												
TENNYSON PED BRIDGE - 1535																																												
ROADWAY/FLATWORK																																												
BRDG2470	South Approach - Finalize Tie-In	5.00	27-Feb-2012*	02-Mar-2012	█ South Approach - Finalize Tie-In																																							
PERRY ST. PASSENGER STATION - 1544																																												
STATIONS																																												
STN9710	Perry Station punchlist and turn over	8.00	20-Oct-2011 A	05-Mar-2012	█ Perry Station punchlist and turn over																																							
STN10210	Perry Platform NCR Proposal	10.00	25-Jan-2012 A	13-Feb-2012	█ Perry Platform NCR Proposal																																							
STN9840	Perry Re-alignment of highblock canopies	2.00	08-Feb-2012*	09-Feb-2012	█ Perry Re-alignment of highblock canopies																																							
STN9850	Pour backs of highblock canopy pilasters	2.00	10-Feb-2012	13-Feb-2012	█ Pour backs of highblock canopy pilasters																																							
STN10000	platform out of tolerance re-work	10.00	14-Feb-2012*	27-Feb-2012	█ platform out of tolerance re-work																																							
STN10010	42" Decorative Railing on North Platform	5.00	12-Mar-2012*	16-Mar-2012	█ 42" Decorative Railing on North Platform																																							
STN10090	42" Decorative Railing on North Platform	5.00	12-Mar-2012*	16-Mar-2012	█ 42" Decorative Railing on North Platform																																							
PERRY ST. to KNOX CT.																																												
OXBOW IMPROVEMENTS																																												
UNDERGROUND																																												
OX2580	Issue resolution with Manhole adjustment	5.60	21-Dec-2011 A	10-Feb-2012	█ Issue resolution with Manhole adjustment																																							
OX2590	Oxbow Relief Inlet & Manhole	5.60	31-Jan-2012 A	10-Feb-2012	█ Oxbow Relief Inlet & Manhole																																							
ROADWAY/FLATWORK																																												
OX2560	12th & Meade Bike Paths - C&G and Grade	5.00	01-Mar-2012	09-Mar-2012	█ 12th & Meade Bike Paths - C																																							
OX2570	12th & Meade Bike Paths - F/P/S/C Bike Path	7.00	09-Mar-2012	21-Mar-2012	█ 12th & Meade Bike Paths - F/P/S/C Bike Path																																							
KNOX CT. PASSENGER STATION - 1565																																												
STATIONS																																												
STN9720	Knox platform as-built and assessment	10.00	05-Dec-2011 A	09-Feb-2012	█ Knox platform as-built and assessment																																							
STN9560	Remaning plaza/platform on the east end of station	6.00	31-Jan-2012 A	13-Feb-2012	█ Remaning plaza/platform on the east end of station																																							
STN10220	Demo/Replace Townview Stairs	5.00	02-Feb-2012 A	14-Feb-2012	█ Demo/Replace Townview Stairs																																							
STN10110	Knox Platform Adjustment	5.00	10-Feb-2012	16-Feb-2012	█ Knox Platform Adjustment																																							
STN10290	Westside stair landings and remaining bike path	4.00	16-Feb-2012	21-Feb-2012	█ Westside stair landings and remaining bike path																																							
KNOX CT. to FEDERAL BLVD.																																												
HAZEL CT. BRIDGE - 1579																																												
BRIDGE																																												
BRDG2430	RTD/Denver Agreement - Type	3.00	19-Dec-2011 A	10-Feb-2012	█ RTD/Denver Agreement - Type																																							
BRDG2450	Material Procurement	15.00	13-Feb-2012*	02-Mar-2012	█ Material Procurement																																							
BRDG2460	Install Abutment Hand Rails	5.00	05-Mar-2012*	09-Mar-2012	█ Install Abutment Hand Rails																																							
ROADWAY/FLATWORK																																												
BRDG2340	Hazel Court North Bike Path 1575+00 to 1583+00	5.00	30-Jan-2012 A	14-Feb-2012	█ Hazel Court North Bike Path 1575+00 to 1583+00																																							
BRDG2350	Hazel Court North Bike Path 1583+00 to 1588+00	11.00	15-Feb-2012*	29-Feb-2012	█ Hazel Court North Bike Path 1583+00 to 1588+00																																							
FEDERAL CHANNEL RECONSTRUCTION																																												
WALLS																																												
FED2550	RTD/UDFCD - Asbuilt Survey	16.00	01-Feb-2012 A	15-Feb-2012	█ RTD/UDFCD - Asbuilt Survey																																							
FED2540	Final Punchlist Walk - Federal Channel (pending silt issu	1.00	16-Feb-2012*	16-Feb-2012	█ Final Punchlist Walk - Federal Channel (pending silt issue)																																							
FEDERAL BLVD. RECONSTRUCTION																																												
FEDERAL BLVD BRIDGE - 1590																																												
BRIDGE																																												
FE1090	Fine Grade - Remaining Slope Paving	3.00	22-Feb-2012*	27-Feb-2012	█ Fine Grade - Remaining Slope Paving																																							
FE1100	Install Concrete - Remaining Slope Paving	5.00	27-Feb-2012	06-Mar-2012	█ Install Concrete - Remaining Slope Paving																																							
WALLS																																												
WALL11540	Remove and Replace Type 10 Railing (West Side)	20.00	20-Jan-2012 A	17-Feb-2012	█ Remove and Replace Type 10 Railing (West Side)																																							

█ Actual Work ◆ Milestone
 █ Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	2012																																							
					Jan 29					Feb 05					Feb 12					Feb 19					Feb 26					Mar 04					Mar 11									
					W	Th	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	Sat	S	M	T	W	T	Fri	S	S	M	T	W	T	Fri	S	S	M	T	W	Th	Fri	S	S
FEDERAL to SOUTH PLATTE RIVER																																												
FEDERAL BLVD PASSENGER STATION - 1591																																												
SYSTEMS/OCS																																												
OCS 4940	Federal Station Light Poles (After Dirt Balance)	3.00	13-Feb-2012*	17-Feb-2012	Federal Station Light Poles (After Dirt Balance)																																							
TRACK																																												
TRK 5010	Construct Skeleton Track - East End Federal Station to	4.00	25-Jan-2012 A	10-Feb-2012	Construct Skeleton Track - East End Federal Station to Decatur Street																																							
TRK 4950	Construct Skeleton Track - Federal Bridge to Federal S	4.00	08-Feb-2012 A	14-Feb-2012	Construct Skeleton Track - Federal Bridge to Federal Station																																							
TRK 4960	Top Ballast - Federal Bridge to Decatur	5.00	15-Feb-2012	23-Feb-2012	Top Ballast - Federal Bridge to Decatur																																							
TRK 4970	Surface and Line - Federal Bridge to Federal Station	5.00	23-Feb-2012	02-Mar-2012	Surface and Line - Federal Bridge to Federal Station																																							
TRK 4980	Consolidate and Dress - Federal Bridge to Station	6.00	02-Mar-2012	13-Mar-2012	Consolidate and Dress - Federal Bridge to Station																																							
STATIONS																																												
STN10160	Station Dirt Balance	8.00	18-Jan-2012 A	10-Feb-2012	Station Dirt Balance																																							
STN10300	LEI underground: plaza/light pole conduit	5.00	17-Feb-2012	23-Feb-2012	LEI underground: plaza/light pole conduit																																							
STN10020	light pole foundations (north platform)	7.00	21-Feb-2012*	29-Feb-2012	light pole foundations (north platform)																																							
SOUTH PLATTE RIVER to BNSF MAINLINE																																												
ZUNI ST.																																												
UNDERGROUND																																												
ZUNI9888	Install Remaining Storm (issues with Xcel easement)	4.80	17-Jan-2012 A	15-Feb-2012	Install Remaining Storm (issues with Xcel easement)																																							
TRACK																																												
ZUNI000131	Consolidate and Dress - Lakewood Gulch to South Plat	3.00	13-Feb-2012*	15-Feb-2012	Consolidate and Dress - Lakewood Gulch to South Platte																																							
ZUNI000141	Consolidate and Dress - South Platte to CML	3.00	16-Feb-2012	20-Feb-2012	Consolidate and Dress - South Platte to CML																																							
ZUNI000161	Destress Track - Decatur to South Platte	3.00	23-Feb-2012	27-Feb-2012	Destress Track - Decatur to South Platte																																							
ZUNI000151	Destress Track - South Platte to CML	3.00	28-Feb-2012	01-Mar-2012	Destress Track - South Platte to CML																																							
UMATILLA ST.																																												
UNDERGROUND																																												
ZUNI9898	Pothole and Install Storm	12.00	23-Jan-2012 A	14-Feb-2012	Pothole and Install Storm																																							
BNSF MAINLINE to AURARIA CAMPUS																																												
AURARIA TIE-IN																																												
ROADWAY/FLATWORK																																												
5TH5190	Old Colfax West - Demo Concrete, Track and Fence	2.00	31-Jan-2012 A	03-Feb-2012 A	Old Colfax West - Demo Concrete, Track and Fence																																							
5TH5200	Old Colfax West - Fine Grade Flatwork	2.00	08-Feb-2012	10-Feb-2012	Old Colfax West - Fine Grade Flatwork																																							
5TH5210	Old Colfax West - Install Flatwork	3.00	10-Feb-2012	16-Feb-2012	Old Colfax West - Install Flatwork																																							
5TH5220	Old Colfax West - Fine Grade for Paving	1.00	16-Feb-2012	17-Feb-2012	Old Colfax West - Fine Grade for Paving																																							
5TH5230	Old Colfax West - Top lift Cul-de-sac & Pave Old Crossi	1.00	17-Feb-2012	20-Feb-2012	Old Colfax West - Top lift Cul-de-sac & Pave Old Crossing																																							
5TH5240	Old Colfax East - Demo Remaining Conrete	1.00	20-Feb-2012	21-Feb-2012	Old Colfax East - Demo Remaining Conrete																																							
5TH5250	Old Colfax East - Fine Grade for Flatwork	1.00	22-Feb-2012	23-Feb-2012	Old Colfax East - Fine Grade for Flatwork																																							
5TH5260	Old Colfax East - Install Flatwork	2.00	23-Feb-2012	27-Feb-2012	Old Colfax East - Install Flatwork																																							